

**USCB Hospitality Management Quarterly Report**  
**Prepared by Mike Parrott, Facilities Director, USCB**  
**June 29, 2017**

- Construction is underway.
- Most of the work to date has been site work. The site has been cleared, the building pad installed, and the storm water retention lagoon enlarged. Installation of site utilities is underway.
- Foundation work has started.
- The project is on schedule for completion in July 2018 and we are under budget.