



Town of Hilton Head Island
 Engineering Division
 One Town Center Court
 Hilton Head Island, SC 29928
 Phone: 843-341-4600 Fax: 843-842-8587
www.hiltonheadislandsc.gov

FOR OFFICIAL USE ONLY	
Date Received:	_____
Accepted by:	_____
BLD Permit #	_____

STORMWATER EROSION CONTROL AFFIDAVIT

Project Name: _____ Project Address: _____

Applicant/Agent Name: _____

Owner Name: _____

Parcel Number [PIN]: R _____

Proposed Area of Disturbance* (acres): _____

Existing Impervious Area (sq. ft.): _____ Proposed Impervious Area (sq. ft.) _____

My signature hereto signifies I am the owner and or contractor responsible for job site compliance as outlined in the Land Management Ordinance 16-5-109. - Stormwater Management and Erosion and Sedimentation Control Standards

1. Installation and regular maintenance of silt fencing using DHEC Standard of trenching installation on all low/down slope side of the job site. Silt fence is to have an upslope return at each end no less than 5 ft; and
2. Installation and regular maintenance of stone construction entrance. Stone construction entrance shall consist of a 2 inch to 3 inch coarse aggregate stone. Construction entrance shall be a minimum of 6 inches in thickness, 15 foot wide and extend to the structure or a minimum of 20 feet in length; and
3. Removal of sediment from the street or adjacent property(ies) within (48 hrs) following such an occurrence; and
4. Conduct no land disturbing activity within 20 feet of a wetland, lagoon, beach, or other water body; and
5. Provide temporary vegetation and/or mulch on any exposed areas to provide an effective barrier from erosion within 14 days of inactivity; and
6. Install any other best management measures as deemed necessary by the Town of Hilton Head Island.
7. All construction site activities must adhere to the South Carolina Department of Health and Environmental Control (SCDHEC) General Permit SC001000.

I understand that if the disturbed area for any reason becomes greater than 21,780 square feet and/or within ½ mile of a Coastal Receiving Water as defined by SCDHEC, a formal Stormwater Management Plan (SWPPP) will be required to be submitted to the town for review and approval. I further acknowledge the Town’s Building Inspectors may refuse to conduct building inspections and the Town may issue Notices of Violation, Stop Work Orders, and/or Civil Penalties for failure to comply with the sediment and erosion control requirements.

Signature

Print Name

Title

Date Signed

Note: Further documentation may be required upon review of the application.

